TSPLOSTProjects

Project ID	HA- 7
Local ID	*NULL*
Project Name Title	Paving & Drainage
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST2
City	Hapeville
Current Stage	Construction
Project Description	City Wide Paving of selected streets
Construction Firm Selected	Vertical Earth Paving completed, Scarborough compl
Design Firm Selected	*NULL*
Estimated Design Completion Date	September, 2026
Estimated Start Date For Project	August, 2026
Estimated Construction Completion Date	October, 2026
Estimated Substantial Completion Date	October, 2026
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,000,000
TSPLOST Dollars Spent ($)	$390,757
TSPLOST Dollars Committed (not spent) ($)	$609,243
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lsudduth@hapeville.org
Project Year	*NULL*
Last Update	2026-08-18 11:17:29
State	Georgia
Address	City of Hapeville
Creation Date	2022-03-31