TSPLOSTProjects

Project ID	HA- 3
Local ID	*NULL*
Project Name Title	Silent Crossings
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Hapeville
Current Stage	Completed
Project Description	Install silent crossings at five railroad crossings in Hapeville
Construction Firm Selected	NS
Design Firm Selected	NS
Estimated Design Completion Date	August, 2019
Estimated Start Date For Project	December, 2020
Estimated Construction Completion Date	June, 2021
Estimated Substantial Completion Date	June, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,600,000
TSPLOST Dollars Spent ($)	$1,321,754
TSPLOST Dollars Committed (not spent) ($)	$278,246
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lsudduth@hapeville.org
Project Year	2018
Last Update	2021-11-09 21:48:31
State	*NULL*
Address	*NULL*
Creation Date	*NULL*