TSPLOSTProjects

Project ID	HA- 11
Local ID	*NULL*
Project Name Title	Traffic Signal and Signage Improvement Project
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	Hapeville
Current Stage	Completed
Project Description	Installation of new traffic signal heads and new School Zone Flashers
Construction Firm Selected	Sunbelt
Design Firm Selected	*NULL*
Estimated Design Completion Date	July, 2022
Estimated Start Date For Project	September, 2022
Estimated Construction Completion Date	September, 2026
Estimated Substantial Completion Date	January, 2026
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$60,200
TSPLOST Dollars Spent ($)	$106,106
TSPLOST Dollars Committed (not spent) ($)	$-45,906
Cost Status	Red
Schedule Status	Green
Status	Active
Editor	lsudduth@hapeville.org
Project Year	*NULL*
Last Update	2025-09-22 11:56:16
State	Georgia
Address	N. Fulton and King Arnold Intersection
Creation Date	2022-03-31