TSPLOSTProjects

Project ID	JCR- 32
Local ID	TS0220
Project Name Title	Nesbit Ferry Road at Colony Club Drive Roundabout
Tier	Tier 1
Project Type	Congestion Relief
Initiatve Type	TSPLOST2
City	Johns Creek
Current Stage	Construction
Project Description	Roundabout at Nesbit Ferry Road and Colony Club Drive intersection.
Construction Firm Selected	Ohmshiv
Design Firm Selected	PDP
Estimated Design Completion Date	August, 2025
Estimated Start Date For Project	May, 2026
Estimated Construction Completion Date	June, 2027
Estimated Substantial Completion Date	May, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$3,125,000
TSPLOST Dollars Spent ($)	$3,125,000
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	brian.oconnor@johnscreekga.gov
Project Year	2026
Last Update	2026-08-17 16:07:53
State	Georgia
Address	City of Johns Creek
Creation Date	2022-03-31