TSPLOSTProjects

Project ID	CSS- 3
Local ID	TS115
Project Name Title	Mt. Vernon at Long Island
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Add left turn on Long Island
Construction Firm Selected	Excellere
Design Firm Selected	Michael Baker
Estimated Design Completion Date	July, 2017
Estimated Start Date For Project	August, 2017
Estimated Construction Completion Date	October, 2017
Estimated Substantial Completion Date	September, 2017
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$91,937
TSPLOST Dollars Spent ($)	$91,937
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2018
Last Update	2021-05-04 19:12:07
State	*NULL*
Address	*NULL*
Creation Date	*NULL*