TSPLOSTProjects

Project ID	CSF- 18
Local ID	RS 375
Project Name Title	Ponderosa Pines
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	Bluebonnet Circle, Bluebonnet Court, Bluebonnet Trail and Devilla Court within the subdivision will be resurfaced. The work will include all the necessary preparation work which may include full depth of pavement patching, removal of the top asphalt layer (milling), and a surface treatment prior to final topping. The road will then be resurfaced with a uniform layer of asphalt in manner so as to provide uniformity of depth and a smooth transition to existing. After resurfacing, all existing pavement markings such as line striping, crosswalks etc. will be reinstalled.
Construction Firm Selected	*NULL*
Design Firm Selected	Not Applicable
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	November, 2020
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$97,695
TSPLOST Dollars Spent ($)	$81,583
TSPLOST Dollars Committed (not spent) ($)	$16,112
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2019
Last Update	2021-05-03 20:02:51
State	*NULL*
Address	*NULL*
Creation Date	*NULL*