TSPLOSTProjects

Project ID	CSS- 4
Local ID	TS103
Project Name Title	Spalding Drive at Dalrymple Road-Trowbridge
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	NB and SB left-turn lanes; WB left-turn and right-turn lanes. Upgraded signal operation.
Construction Firm Selected	CMES
Design Firm Selected	KCI
Estimated Design Completion Date	October, 2019
Estimated Start Date For Project	April, 2017
Estimated Construction Completion Date	May, 2021
Estimated Substantial Completion Date	May, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,422,873
TSPLOST Dollars Spent ($)	$2,422,873
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2021
Last Update	2022-07-29 17:47:49
State	*NULL*
Address	*NULL*
Creation Date	*NULL*