TSPLOSTProjects

Project ID	CSS- 5
Local ID	TS107
Project Name Title	SCOOT Upgrade
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Adaptive signal upgrade for 16 intersections.
Construction Firm Selected	RJ Haynie
Design Firm Selected	WSP
Estimated Design Completion Date	May, 2019
Estimated Start Date For Project	July, 2018
Estimated Construction Completion Date	June, 2021
Estimated Substantial Completion Date	June, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,484,961
TSPLOST Dollars Spent ($)	$1,484,961
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2021
Last Update	2022-07-29 17:51:46
State	*NULL*
Address	*NULL*
Creation Date	*NULL*