TSPLOSTProjects

Project ID	ROS- 18
Local ID	*NULL*
Project Name Title	Riverside Road Corridor Improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	Roswell
Current Stage	Construction
Project Description	The Riverside Road Corridor Improvements will reconstruct the roadway corridor to include new sidewalks, bike lanes, and a multi-use trail between Riverside Park and Old Alabama Road near the GA-400 underpass and Don White Park.
Construction Firm Selected	Backbone Infrastructure, LLC
Design Firm Selected	Michael Baker Int'l
Estimated Design Completion Date	June, 2024
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	November, 2028
Estimated Substantial Completion Date	*NULL*
Link To External Website	https://www.roswellgov.com/government/departments/transportation/tsplost2
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$10,775,000
TSPLOST Dollars Spent ($)	$1,751,937
TSPLOST Dollars Committed (not spent) ($)	$9,023,063
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	mdana@roswellgov.com
Project Year	*NULL*
Last Update	2026-10-01 11:20:23
State	Georgia
Address	Riverside Road
Creation Date	2022-03-31