TSPLOSTProjects

Project ID	ROS- 19
Local ID	*NULL*
Project Name Title	Nesbit Ferry Road Corridor Improvement with Johns Creek
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	Roswell
Current Stage	Construction
Project Description	Project will construct new operational improvements and some pedestrian facilities in various locations between SR-140/Holcomb Bridge Road and a point near Old Alabama Road in Johns Creek. The project runs along the city boundary between Roswell and Johns Creek. City of Johns Creek is the lead on the project and is paying the majority of the project costs, Roswell's share is only $1,000,000 million.
Construction Firm Selected	Omshiv Construction
Design Firm Selected	Practical Design Partners
Estimated Design Completion Date	*NULL*
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	June, 2027
Estimated Substantial Completion Date	*NULL*
Link To External Website	https://www.roswellgov.com/government/departments/transportation/tsplost2
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,000,000
TSPLOST Dollars Spent ($)	$390,362
TSPLOST Dollars Committed (not spent) ($)	$609,638
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	mdana@roswellgov.com
Project Year	*NULL*
Last Update	2026-10-01 11:18:27
State	Georgia
Address	Nesbit Ferry Rd
Creation Date	2022-03-31