TSPLOSTProjects

Project ID	ROS- 25
Local ID	*NULL*
Project Name Title	Pine Grove Rd / Magnolia St Corridor Improvements (Mimosa Blvd to Lake Charles Rd)
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	Roswell
Current Stage	Land
Project Description	Corridor project along the Pine Grove Road corridor that will include improvements son portions of the project such as Multi-use trail, sidewalk, and intersection improvements
Construction Firm Selected	*NULL*
Design Firm Selected	Gresham Smith
Estimated Design Completion Date	December, 2025
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	*NULL*
Estimated Substantial Completion Date	*NULL*
Link To External Website	https://www.roswellgov.com/government/departments/transportation/tsplost2
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$9,900,000
TSPLOST Dollars Spent ($)	$901,751
TSPLOST Dollars Committed (not spent) ($)	$8,998,249
Cost Status	*NULL*
Schedule Status	*NULL*
Status	Active
Editor	mdana@roswellgov.com
Project Year	*NULL*
Last Update	2026-10-01 11:19:32
State	Georgia
Address	Pine Grove Rd
Creation Date	2022-03-31