TSPLOSTProjects

Project ID	CSS- 38
Local ID	S2105
Project Name Title	Roswell Road North Boulevard Project
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Design
Project Description	Streetscape, access management and intersection improvements on Roswell Road from Dunwoody Place to the Chattahoochee River
Construction Firm Selected	*NULL*
Design Firm Selected	Heath & Lineback
Estimated Design Completion Date	July, 2028
Estimated Start Date For Project	July, 2024
Estimated Construction Completion Date	March, 2030
Estimated Substantial Completion Date	March, 2030
Link To External Website	https://www.sandyspringsga.gov/roswell-road-north-end-boulevard-project
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$8,800,000
TSPLOST Dollars Spent ($)	$268,502
TSPLOST Dollars Committed (not spent) ($)	$8,531,498
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cschultz@sandyspringsga.gov
Project Year	2030
Last Update	2026-09-02 09:31:01
State	Georgia
Address	Roswell Road
Creation Date	2022-03-31