TSPLOSTProjects

Project ID	CSS- 39
Local ID	S2101
Project Name Title	Intelligent Transportation System Ring A
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Construction
Project Description	Intelligent Transportation System Ring A
Construction Firm Selected	Smart Road Technologies
Design Firm Selected	Kimley Horn
Estimated Design Completion Date	April, 2024
Estimated Start Date For Project	May, 2023
Estimated Construction Completion Date	October, 2027
Estimated Substantial Completion Date	October, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,500,000
TSPLOST Dollars Spent ($)	$812,997
TSPLOST Dollars Committed (not spent) ($)	$687,003
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cschultz@sandyspringsga.gov
Project Year	2027
Last Update	2026-09-02 09:35:35
State	Georgia
Address	5559 Glenridge Drive, Sandy Springs, GA 30342
Creation Date	2022-03-31