TSPLOSTProjects

Project ID	CSS- 40
Local ID	S2121
Project Name Title	SR 400 Multi-Use Trail
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Construction
Project Description	Project will provide an extension of the existing trail with a 12Æ multi-use trail along the east side of SR400 from Loridans Drive to north of the Glenridge Connector. This is the construction match funding for 1.8 miles in Sandy Springs.
Construction Firm Selected	FS Scarborough
Design Firm Selected	Heath & Lineback
Estimated Design Completion Date	June, 2023
Estimated Start Date For Project	August, 2017
Estimated Construction Completion Date	April, 2028
Estimated Substantial Completion Date	April, 2028
Link To External Website	https://www.sandyspringsga.gov/path-400-trail-extension
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$4,000,000
TSPLOST Dollars Spent ($)	$2,035,437
TSPLOST Dollars Committed (not spent) ($)	$1,964,563
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cschultz@sandyspringsga.gov
Project Year	2028
Last Update	2026-09-02 09:37:57
State	Georgia
Address	SR 400
Creation Date	2022-03-31