TSPLOSTProjects

Project ID	CSS- 42
Local ID	S2185-2
Project Name Title	Lake Forrest Sidewalk Phase 2
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Construction
Project Description	Sidewalk project on Lake Forrest Drive from City Limit to Long Island Drive
Construction Firm Selected	JHC
Design Firm Selected	Kimley Horn
Estimated Design Completion Date	January, 2026
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	August, 2027
Estimated Substantial Completion Date	August, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,400,000
TSPLOST Dollars Spent ($)	$248,968
TSPLOST Dollars Committed (not spent) ($)	$2,151,032
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cschultz@sandyspringsga.gov
Project Year	2027
Last Update	2026-09-02 09:49:16
State	Georgia
Address	Lake Forrest
Creation Date	2022-03-31