TSPLOSTProjects

Project ID	CSS- 46
Local ID	S2132
Project Name Title	Riverside Road Bridge Over Chattahoochee Tributary
Tier	Tier 1
Project Type	Bridges
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Land
Project Description	Riverside Road Bridge Over Chattahoochee Tributary
Construction Firm Selected	*NULL*
Design Firm Selected	Heath & Lineback
Estimated Design Completion Date	March, 2027
Estimated Start Date For Project	May, 2023
Estimated Construction Completion Date	May, 2028
Estimated Substantial Completion Date	May, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,400,000
TSPLOST Dollars Spent ($)	$421,000
TSPLOST Dollars Committed (not spent) ($)	$1,979,000
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cschultz@sandyspringsga.gov
Project Year	2026
Last Update	2026-09-02 09:55:38
State	Georgia
Address	6545 Riverside Drive, Sandy Springs
Creation Date	2022-03-31