TSPLOSTProjects

Project ID	CSF- 338
Local ID	OSI 631
Project Name Title	Union / Thames
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Design
Project Description	The T-intersection with a Stop control was analyzed for traffic improvements and a realignment was selected. Additional improvements include drainage, 2.5 ft. of curb & gutter, 2 ft. stamped concrete buffer, and 5 ft. and 10 ft. sidewalks. Streetlights will be installed within the project limits.?
Construction Firm Selected	*NULL*
Design Firm Selected	*NULL*
Estimated Design Completion Date	April, 2027
Estimated Start Date For Project	April, 2024
Estimated Construction Completion Date	October, 2028
Estimated Substantial Completion Date	October, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$194,700
TSPLOST Dollars Spent ($)	$82,285
TSPLOST Dollars Committed (not spent) ($)	$112,415
Cost Status	*NULL*
Schedule Status	*NULL*
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2025
Last Update	2026-09-22 09:48:10
State	*NULL*
Address	*NULL*
Creation Date	2022-05-13