TSPLOSTProjects

Project ID	CSS- 53
Local ID	S2188-1
Project Name Title	Allen Road at Sandy Springs Circle
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Gap Fill Sidewalks
Construction Firm Selected	Blount Construction
Design Firm Selected	NV5
Estimated Design Completion Date	*NULL*
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	November, 2023
Estimated Substantial Completion Date	November, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$55,000
TSPLOST Dollars Spent ($)	$19,125
TSPLOST Dollars Committed (not spent) ($)	$35,875
Cost Status	Green
Schedule Status	*NULL*
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2023
Last Update	2024-03-29 14:22:20
State	*NULL*
Address	1 Allen Rd NE, Sandy Springs, GA 30328
Creation Date	*NULL*