TSPLOSTProjects

Project ID	CSS- 56
Local ID	S2161
Project Name Title	Windsor Parkway Sidewalk - Gap Fills
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Bidding
Project Description	Windsor Parkway Sidewalk - Gap Fills
Construction Firm Selected	*NULL*
Design Firm Selected	NV5
Estimated Design Completion Date	July, 2026
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	December, 2027
Estimated Substantial Completion Date	December, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,725,000
TSPLOST Dollars Spent ($)	$274,517
TSPLOST Dollars Committed (not spent) ($)	$1,450,483
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cschultz@sandyspringsga.gov
Project Year	2027
Last Update	2026-09-02 10:03:12
State	*NULL*
Address	575 Windsor Pkwy, Atlanta, GA 30342
Creation Date	*NULL*