TSPLOSTProjects

Project ID	CSS- 57
Local ID	S2165
Project Name Title	Riverside Sidewalk (South of 285 to Mt Vernon Highway)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Land
Project Description	Riverside Sidewalk (South of 285 to Mt Vernon Highway)
Construction Firm Selected	*NULL*
Design Firm Selected	NV5
Estimated Design Completion Date	May, 2027
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	August, 2028
Estimated Substantial Completion Date	August, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$885,000
TSPLOST Dollars Spent ($)	$161,305
TSPLOST Dollars Committed (not spent) ($)	$723,695
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cschultz@sandyspringsga.gov
Project Year	2028
Last Update	2026-09-02 10:04:44
State	*NULL*
Address	5768 Riverside Dr, Atlanta, GA 30327
Creation Date	*NULL*