TSPLOSTProjects

Project ID	CSS- 58
Local ID	S2170
Project Name Title	Mt. Vernon Highway Sidewalk (Ex. SW at DeClaire Court to Long Island Drive)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Mt. Vernon Highway Sidewalk (Ex. SW at DeClaire Court to Long Island Drive)
Construction Firm Selected	Lagniappe
Design Firm Selected	Kimley Horn
Estimated Design Completion Date	July, 2024
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	June, 2024
Estimated Substantial Completion Date	June, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$215,000
TSPLOST Dollars Spent ($)	$139,602
TSPLOST Dollars Committed (not spent) ($)	$75,398
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2024
Last Update	2025-07-17 14:22:20
State	*NULL*
Address	5970 Long Island Dr, Sandy Springs, GA 30328
Creation Date	*NULL*