TSPLOSTProjects

Project ID	CSS- 59
Local ID	S2172
Project Name Title	Glenridge Drive Sidewalk (Canopy Drive to Glenridge Close Court)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Design
Project Description	Glenridge Drive Sidewalk (Canopy Drive to Glenridge Close Court)
Construction Firm Selected	*NULL*
Design Firm Selected	Heath & Lineback
Estimated Design Completion Date	August, 2024
Estimated Start Date For Project	December, 2022
Estimated Construction Completion Date	March, 2025
Estimated Substantial Completion Date	March, 2025
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$225,000
TSPLOST Dollars Spent ($)	$70,560
TSPLOST Dollars Committed (not spent) ($)	$154,440
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2025
Last Update	2024-03-29 10:51:54
State	*NULL*
Address	6449 Glenridge Dr, Sandy Springs, GA 30328
Creation Date	*NULL*