TSPLOSTProjects

Project ID	CSS- 61
Local ID	S2179
Project Name Title	Spalding Drive (Nesbit Ferry to Spalding Lake Court)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	Spalding Drive (Nesbit Ferry to Spalding Lake Court)
Construction Firm Selected	Zaveri
Design Firm Selected	Heath & Lineback
Estimated Design Completion Date	November, 2024
Estimated Start Date For Project	December, 2022
Estimated Construction Completion Date	April, 2025
Estimated Substantial Completion Date	March, 2025
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$550,000
TSPLOST Dollars Spent ($)	$325,489
TSPLOST Dollars Committed (not spent) ($)	$224,511
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2025
Last Update	2025-07-17 14:23:02
State	*NULL*
Address	5040 Spalding Dr, Sandy Springs, GA 30350
Creation Date	*NULL*