TSPLOSTProjects

Project ID	CSS- 65
Local ID	S2186
Project Name Title	Mt. Paran Road and Powers Ferry Road (Rebel Trail to Carol Lane)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Construction
Project Description	Mt. Paran Road and Powers Ferry Road (Rebel Trail to Carol Lane)
Construction Firm Selected	Sol Construction
Design Firm Selected	Kimley Horn
Estimated Design Completion Date	June, 2026
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	May, 2027
Estimated Substantial Completion Date	May, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,800,000
TSPLOST Dollars Spent ($)	$487,070
TSPLOST Dollars Committed (not spent) ($)	$1,312,930
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cschultz@sandyspringsga.gov
Project Year	2027
Last Update	2026-09-02 10:13:11
State	*NULL*
Address	385 Mt Paran Rd NW, Atlanta, GA 30327
Creation Date	*NULL*