TSPLOSTProjects

Project ID	JCR- 41
Local ID	TS0210
Project Name Title	Old Alabama Bridge over Johns Creek
Tier	Tier 1
Project Type	Bridges
Initiatve Type	TSPLOST2
City	Johns Creek
Current Stage	Concept
Project Description	Replace existing substandard bridge on Old Alabama Road over Johns Creek just East of Spruill Road.
Construction Firm Selected	*NULL*
Design Firm Selected	Michael Baker
Estimated Design Completion Date	June, 2029
Estimated Start Date For Project	October, 2029
Estimated Construction Completion Date	*NULL*
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$3,250,000
TSPLOST Dollars Spent ($)	$500,000
TSPLOST Dollars Committed (not spent) ($)	$2,750,000
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	brian.oconnor@johnscreekga.gov
Project Year	*NULL*
Last Update	2026-08-17 16:32:22
State	Georgia
Address	City of Johns Creek
Creation Date	2022-03-31