TSPLOSTProjects

Project ID	EP- 6
Local ID	EP-325
Project Name Title	N Commerce Dr @ Redwine Rd improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	East Point
Current Stage	Land
Project Description	The project is in "Land Acquisition". The propose of the project is intersection safety and improvements, Engineering Design and Land Acquisition.
Construction Firm Selected	*NULL*
Design Firm Selected	Moreland Altobelli (ATLAS)
Estimated Design Completion Date	June, 2020
Estimated Start Date For Project	January, 2022
Estimated Construction Completion Date	December, 2022
Estimated Substantial Completion Date	December, 2022
Link To External Website	http://www.eastpointcity.org
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$350,000
TSPLOST Dollars Spent ($)	$63,225
TSPLOST Dollars Committed (not spent) ($)	$286,775
Cost Status	Green
Schedule Status	Red
Status	Active
Editor	guest
Project Year	2021
Last Update	2021-10-11 22:21:13
State	*NULL*
Address	*NULL*
Creation Date	*NULL*