TSPLOSTProjects

Project ID	JCR- 44
Local ID	TS0240
Project Name Title	Sargent Road at Ashwick Place Intersection Improvement
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	Johns Creek
Current Stage	Completed
Project Description	Operational improvement at the intersection of Sargent Road at Ashwick Place.
Construction Firm Selected	*NULL*
Design Firm Selected	Lowe Engineers
Estimated Design Completion Date	March, 2024
Estimated Start Date For Project	May, 2024
Estimated Construction Completion Date	*NULL*
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,500,000
TSPLOST Dollars Spent ($)	$751,145
TSPLOST Dollars Committed (not spent) ($)	$1,748,855
Cost Status	Green
Schedule Status	Green
Status	Inactive
Editor	brian.oconnor@johnscreekga.gov
Project Year	*NULL*
Last Update	2026-08-17 16:36:33
State	Georgia
Address	City of Johns Creek
Creation Date	2022-03-31