TSPLOSTProjects

Project ID	JCR- 48
Local ID	TS0250
Project Name Title	Rogers Bridge Road (Bell Road to Amberleigh Way)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Johns Creek
Current Stage	Completed
Project Description	Sidewalk/Trail connectivity along Rogers Bridge Road from Bell Road to Amberleigh Way on the North side of Rogers Bridge Road.
Construction Firm Selected	Ohmshiv
Design Firm Selected	KCI
Estimated Design Completion Date	December, 2023
Estimated Start Date For Project	February, 2024
Estimated Construction Completion Date	June, 2025
Estimated Substantial Completion Date	June, 2025
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,200,000
TSPLOST Dollars Spent ($)	$1,805,921
TSPLOST Dollars Committed (not spent) ($)	$394,079
Cost Status	Green
Schedule Status	Green
Status	Inactive
Editor	brian.oconnor@johnscreekga.gov
Project Year	*NULL*
Last Update	2026-08-17 16:41:09
State	Georgia
Address	City of Johns Creek
Creation Date	2022-03-31