TSPLOSTProjects

Project ID	JCR- 49
Local ID	TS0250
Project Name Title	Barnwell Road (Rivermont Parkway to North Peak Drive)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Johns Creek
Current Stage	Construction
Project Description	Trail connectivity from Rivermont Parkway to North Peak Drive on the West side of Barnwell Road.
Construction Firm Selected	Summit
Design Firm Selected	Thomas and Hutton
Estimated Design Completion Date	June, 2024
Estimated Start Date For Project	October, 2025
Estimated Construction Completion Date	April, 2027
Estimated Substantial Completion Date	April, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$3,400,000
TSPLOST Dollars Spent ($)	$3,400,000
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	brian.oconnor@johnscreekga.gov
Project Year	*NULL*
Last Update	2026-08-17 16:42:18
State	Georgia
Address	City of Johns Creek
Creation Date	2022-03-31