TSPLOSTProjects

Project ID	JCR- 53
Local ID	TS0250
Project Name Title	Town Center - Pedestrian Crossing
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Johns Creek
Current Stage	Completed
Project Description	Pedestrian crossing on SR 141/ Medlock Bridge Road in the Town Center redevelopment area.
Construction Firm Selected	Vertical Earth
Design Firm Selected	Michael Baker
Estimated Design Completion Date	September, 2024
Estimated Start Date For Project	November, 2024
Estimated Construction Completion Date	July, 2026
Estimated Substantial Completion Date	July, 2026
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$6,000,000
TSPLOST Dollars Spent ($)	$7,913,355
TSPLOST Dollars Committed (not spent) ($)	$-1,913,355
Cost Status	Red
Schedule Status	Yellow
Status	Inactive
Editor	brian.oconnor@johnscreekga.gov
Project Year	*NULL*
Last Update	2026-08-17 16:53:47
State	Georgia
Address	City of Johns Creek
Creation Date	2022-03-31