TSPLOSTProjects

Project ID	CSS- 71
Local ID	S2188-2
Project Name Title	South Johnson Ferry Road at Brookhaven City Limit
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	This project will add a sidewalk and sidewalk ramp at the northeast corner of the intersection and a sidewalk extension with ramp on along the south side of Allen Road that will connect to the existing crosswalk across Allen Road.
Construction Firm Selected	Blount Construction
Design Firm Selected	NV5
Estimated Design Completion Date	*NULL*
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	November, 2023
Estimated Substantial Completion Date	November, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$65,000
TSPLOST Dollars Spent ($)	$254,017
TSPLOST Dollars Committed (not spent) ($)	$-189,017
Cost Status	*NULL*
Schedule Status	*NULL*
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2023
Last Update	2026-03-06 15:44:54
State	*NULL*
Address	1531 Johnson Ferry Rd NE, Sandy Springs, GA 30319
Creation Date	*NULL*