# TSPLOSTProjects

| | |
|---|---|
| Project ID | CSS- 73 |
| Local ID | S2188-4 |
| Project Name Title | River Exchange Drive Sidewalk |
| Tier | Tier 1 |
| Project Type | Pedestrian and Bike Improvements |
| Initiatve Type | TSPLOST2 |
| City | Sandy Springs |
| Current Stage | Completed |
| Project Description | The project will add 10'-wide sidepath along the west side of River Exchange Dr. from Spalding Dr. North to the entrance of Crooked Creek Park. The project will also provide 6'-wide sidewalk from the entrance of Crooked Creek Park north to tie into existing sidewalk. |
| Construction Firm Selected | Sol Construction |
| Design Firm Selected | NV5 |
| Estimated Design Completion Date | September, 2023 |
| Estimated Start Date For Project | January, 2023 |
| Estimated Construction Completion Date | July, 2024 |
| Estimated Substantial Completion Date | June, 2024 |
| Link To External Website | Sandy Springs |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget ($) | $165,000 |
| TSPLOST Dollars Spent ($) | $150,324 |
| TSPLOST Dollars Committed (not spent) ($) | $14,676 |
| Cost Status | Green |
| Schedule Status | Green |
| Status | Active |
| Editor | ajohnson@sandyspringsga.gov |
| Project Year | 2024 |
| Last Update | 2024-06-21 15:10:43 |
| State | Georgia |
| Address | 3101 River Exchange Dr, Sandy Springs |
| Creation Date | *NULL* |