TSPLOSTProjects

Project ID	EP- 8
Local ID	EP-006
Project Name Title	Dodson Drive Resurfacing
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	East Point
Current Stage	Completed
Project Description	The project is in design for roadway resurfacing. The projects listed below were grouped together for solicitation: EP-152 $190,000; EP-133 $419,667; EP-132 $26,000; EP-136 $189,000; EP-153 $174,500; EP-154 $52,800; EP-155 $248,000 EP-156 $311,500 EP-157 $84,500 EP-135 $32,000 EP-137 $120,000 EP-138 $405,000 EP-144 $65,000 EP-147 $442,700 EP-160 $341,500 EP-162 $41,500 EP-168 $82,500 EP-148 $116,000 EP-173 $51,000 EP-175 $296,000 EP-140 $300,000 EP-151 $280,000 EP-304 $385,000 EP-103 $336,667 EP-106 $393,333
Construction Firm Selected	Mullin's Brothers Paving
Design Firm Selected	Griffin & Davis Consulting
Estimated Design Completion Date	June, 2018
Estimated Start Date For Project	February, 2020
Estimated Construction Completion Date	November, 2020
Estimated Substantial Completion Date	December, 2020
Link To External Website	http://www.eastpointcity.org
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$5,384,167
TSPLOST Dollars Spent ($)	$5,384,167
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	guest
Project Year	2020
Last Update	2021-10-11 22:24:39
State	*NULL*
Address	*NULL*
Creation Date	*NULL*