TSPLOSTProjects

Project ID	FA- 43
Local ID	*NULL*
Project Name Title	BROOKS DRIVE EXTENSION ROADWAY PROJECT
Tier	Tier 1
Project Type	Roadway Projects
Initiatve Type	TSPLOST2
City	Fairburn
Current Stage	Design
Project Description	Brooks Drive Extension Roadway Project is to extend Brooks Drive from Fisher Street to the dead end, west of the New Beginning Senior Center. The design also includes the widening and reconstruction of Brooks Drive, from Washington Street to the dead end. The Task Order for $272,400 with Atlas Technical Consultants to Design the Brooks Drive Extension Roadway Project was approved at the March 25th, 2024, City Council Meeting. The project is currently in the Right-of-Way (ROW) Acquisition Phase. As of August 24th, 2026, an agreement has been reached on 14 of the 22 parcels. To date $272,372.23 has been spent on design services; $131,334.69 has been spend on ROW acquisition services; and $87,224.00 spent on the required ROW and easements or approximately $490,930.92.
Construction Firm Selected	*NULL*
Design Firm Selected	Atlas Technical Consultants
Estimated Design Completion Date	April, 2027
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	*NULL*
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,500,000
TSPLOST Dollars Spent ($)	$490,931
TSPLOST Dollars Committed (not spent) ($)	$1,009,069
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2025
Last Update	2026-08-26 15:52:52
State	*NULL*
Address	*NULL*
Creation Date	2025-07-31