TSPLOSTProjects

Project ID	JCR- 54
Local ID	TS0220
Project Name Title	Nesbit Ferry Road Trail from Brumbelow Road to Mt. Pisgah
Tier	Tier 1
Project Type	Pedestrian Improvements
Initiatve Type	TSPLOST2
City	Johns Creek
Current Stage	Design
Project Description	Roundabout at Nesbit Ferry Road and Colony Club Drive intersection.
Construction Firm Selected	*NULL*
Design Firm Selected	*NULL*
Estimated Design Completion Date	November, 2026
Estimated Start Date For Project	February, 2027
Estimated Construction Completion Date	February, 2028
Estimated Substantial Completion Date	February, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$3,050,000
TSPLOST Dollars Spent ($)	$200,000
TSPLOST Dollars Committed (not spent) ($)	$2,850,000
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	brian.oconnor@johnscreekga.gov
Project Year	2026
Last Update	2026-08-17 16:07:53
State	Georgia
Address	City of Johns Creek
Creation Date	2022-03-31