TSPLOSTProjects

Project ID	CH- 17
Local ID	*NULL*
Project Name Title	Citywide
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST2
City	Chattahoochee Hills
Current Stage	Completed
Project Description	The project consists of Full Depth Reclamation (FDR), asphalt overlay with 2 inches of 12.5 mm. Superpave, installation or replacement of thermoplastic striping as directed, traffic control, erosion control, and dust control of River Lake Drive from the intersection of River Lake Drive and Cedar Grove Road to the cul-de-sac, a portion of Watkins Road from the intersection of Watkins Road and Hutchesons Ferry Road to the City Limits, a portion of Sardis Road from the intersection of Sardis Road and Hutcheson Ferry Road to the City Limits, and all streets within the Crossroads Subdivision.
Construction Firm Selected	ShepCo Paving, Inc.
Design Firm Selected	Keck & Wood
Estimated Design Completion Date	June, 2025
Estimated Start Date For Project	July, 2025
Estimated Construction Completion Date	January, 2026
Estimated Substantial Completion Date	January, 2026
Link To External Website	Chattahoochee Hills
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$826,430
TSPLOST Dollars Spent ($)	$826,430
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Inactive
Editor	robbie.rokovitz@chatthillsga.us
Project Year	2025
Last Update	2026-08-18 10:33:32
State	Georgia
Address	6505 Rico Road
Creation Date	2026-08-18