TSPLOSTProjects

Project ID	FA- 48
Local ID	25-004
Project Name Title	Roadway Improvements on Various City Roads
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST2
City	Fairburn
Current Stage	Completed
Project Description	Completed the 2025 LMIG-TSPLOST City-Wide Resurfacing Project (Roadway Improvements on Various City Roads). In doing so, the City of Fairburn combined a 2025 GDOT Local Maintenance Improvement Grant (LMIG) of $224,198.83 and a 2026 Local Road Assistance (LRA) Grant of $275,054.39, ($499,253.22 collectively) with TSPLOST funds to take advantage of the economies of scale and resurface approximately seven (7) centerline miles of roadway.
Construction Firm Selected	Triple R Paving & Construction, LLC
Design Firm Selected	In-House
Estimated Design Completion Date	March, 2025
Estimated Start Date For Project	June, 2025
Estimated Construction Completion Date	May, 2026
Estimated Substantial Completion Date	November, 2025
Link To External Website	Fairburn
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,688,079
TSPLOST Dollars Spent ($)	$1,262,738
TSPLOST Dollars Committed (not spent) ($)	$425,341
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2025
Last Update	2026-09-03 09:53:30
State	GA
Address	City of Fairburn
Creation Date	2026-09-03