TSPLOSTProjects

Project ID	ROS- 4
Local ID	*NULL*
Project Name Title	Highway 9 Gateway
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Roswell
Current Stage	Land
Project Description	Reconstruction of SR 9 from the Chattahoochee River north to Historic Roswell Square at SR 120 / Marietta Highway with new connections to the National Park Service Vickery Creek Unit. The project will remove the old reversible lane signal system and add one new lane in the off-peak direction so the roadway will have two lanes in each direction at all times. The project will new roundabouts and grade separate the intersection of SR 9 and Riverside Road / Azalea Drive. The majority of the roadway project is being funded by Federal and State funds from GDOT. Funding spent may include funds paid to contractors/consultants or indicate encumbered funds set aside for future payments. GDOT is currently doing right-of-way acquisition on the project.
Construction Firm Selected	*NULL*
Design Firm Selected	WSP
Estimated Design Completion Date	May, 2023
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	December, 2025
Estimated Substantial Completion Date	*NULL*
Link To External Website	https://www.roswellgov.com/government/departments/transportation/t-splost-projects
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$3,000,000
TSPLOST Dollars Spent ($)	$577,835
TSPLOST Dollars Committed (not spent) ($)	$2,422,165
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	mdana@roswellgov.com
Project Year	*NULL*
Last Update	2026-09-30 15:46:16
State	*NULL*
Address	*NULL*
Creation Date	*NULL*