TSPLOSTProjects

Project ID	CSS- 10
Local ID	TS106
Project Name Title	Northside Dr. at Riverview Dr.-Old Powers Ferry Rd.
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Realignment of the intersection and a possible roundabout with sidewalk improvements.
Construction Firm Selected	Vertical Earth
Design Firm Selected	HNTB
Estimated Design Completion Date	May, 2021
Estimated Start Date For Project	September, 2018
Estimated Construction Completion Date	August, 2024
Estimated Substantial Completion Date	March, 2024
Link To External Website	http://spr.gs/riverview
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$4,402,748
TSPLOST Dollars Spent ($)	$3,660,367
TSPLOST Dollars Committed (not spent) ($)	$742,381
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2024
Last Update	2025-02-28 09:05:10
State	*NULL*
Address	*NULL*
Creation Date	*NULL*