TSPLOSTProjects

Project ID	CSS- 12
Local ID	TS108
Project Name Title	Roswell Road at Dalrymple Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Extend EB left-turn storage and increase radii on NW and SW quadrants
Construction Firm Selected	Vertical Earth
Design Firm Selected	KCI
Estimated Design Completion Date	May, 2021
Estimated Start Date For Project	October, 2018
Estimated Construction Completion Date	December, 2024
Estimated Substantial Completion Date	November, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,840,000
TSPLOST Dollars Spent ($)	$2,400,529
TSPLOST Dollars Committed (not spent) ($)	$439,471
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2024
Last Update	2025-12-11 08:49:00
State	*NULL*
Address	*NULL*
Creation Date	*NULL*