TSPLOSTProjects

Project ID	CSS- 16
Local ID	TS131
Project Name Title	Peachtree Dunwoody Multi-Use Path
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST
City	Sandy Springs
Current Stage	Bidding
Project Description	The project consists of a multi-use path from Hammond Drive to Abernathy Road in conjunction with PCID.
Construction Firm Selected	*NULL*
Design Firm Selected	Kimley Horn
Estimated Design Completion Date	October, 2026
Estimated Start Date For Project	January, 2024
Estimated Construction Completion Date	April, 2028
Estimated Substantial Completion Date	April, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$3,050,000
TSPLOST Dollars Spent ($)	$538,704
TSPLOST Dollars Committed (not spent) ($)	$2,511,296
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	cschultz@sandyspringsga.gov
Project Year	2028
Last Update	2026-09-02 09:14:04
State	*NULL*
Address	*NULL*
Creation Date	*NULL*