TSPLOSTProjects

Project ID	CSS- 22
Local ID	TS161
Project Name Title	Johnson Ferry Road - Harleston Rd. to Glenridge Drive
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Installation of 6' sidewalk on the south side of Johnson Ferry Road from the existing sidewalk on Glenridge Drive to the existing sidewalk on Johnson Ferry Road-just west of Kayron Drive. Pedestrian lights will also be installed.
Construction Firm Selected	Triscapes
Design Firm Selected	CALYX
Estimated Design Completion Date	April, 2019
Estimated Start Date For Project	May, 2017
Estimated Construction Completion Date	January, 2020
Estimated Substantial Completion Date	December, 2019
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$415,275
TSPLOST Dollars Spent ($)	$415,275
TSPLOST Dollars Committed (not spent) ($)	$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2020
Last Update	2022-07-29 17:57:16
State	*NULL*
Address	*NULL*
Creation Date	*NULL*