TSPLOSTProjects

Project ID	CSS- 27
Local ID	TS167
Project Name Title	Brandon Mill Road - Marsh Creek to Lost Forest Dr. - Design
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Connect the sidewalk system on east side of Brandon Mill Road from existing sidewalk to Lost Forest Dr
Construction Firm Selected	CMES
Design Firm Selected	Atkins
Estimated Design Completion Date	March, 2019
Estimated Start Date For Project	October, 2017
Estimated Construction Completion Date	March, 2022
Estimated Substantial Completion Date	March, 2022
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,950,728
TSPLOST Dollars Spent ($)	$1,725,047
TSPLOST Dollars Committed (not spent) ($)	$225,681
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2022
Last Update	2024-10-18 16:02:43
State	*NULL*
Address	*NULL*
Creation Date	*NULL*