TSPLOSTProjects

Project ID	CSS- 32
Local ID	TS172
Project Name Title	Brandon Mill Road - Lost Forest Dr. to Brandon Ridge Dr.
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Connect the sidewalk system on east side of Brandon Mill Road from Lost Forest Drive to Brandon Ridge Dr
Construction Firm Selected	*NULL*
Design Firm Selected	NV5
Estimated Design Completion Date	October, 2021
Estimated Start Date For Project	December, 2019
Estimated Construction Completion Date	May, 2025
Estimated Substantial Completion Date	May, 2025
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$466,403
TSPLOST Dollars Spent ($)	$474,840
TSPLOST Dollars Committed (not spent) ($)	$-8,437
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2025
Last Update	2024-10-18 16:02:27
State	*NULL*
Address	*NULL*
Creation Date	*NULL*