TSPLOSTProjects

Project ID	CH- 2
Local ID	CH-101
Project Name Title	Rico Road Part A Maintenance and Improvements
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	Chattahoochee Hills
Current Stage	Completed
Project Description	The project consists of Hot Mix Asphalt (HMA) patching, HMA leveling, HMA topping, striping, shoulder building, and grassing on 1.4 miles of Rico Road beginning at South Fulton Parkway and ending at Campbellton Redwine Road.
Construction Firm Selected	ER Snell
Design Firm Selected	*NULL*
Estimated Design Completion Date	August, 2017
Estimated Start Date For Project	September, 2017
Estimated Construction Completion Date	December, 2017
Estimated Substantial Completion Date	December, 2017
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$304,770
TSPLOST Dollars Spent ($)	$301,469
TSPLOST Dollars Committed (not spent) ($)	$3,301
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	robbie.rokovitz@chatthillsga.us
Project Year	2017
Last Update	2021-12-13 18:29:50
State	*NULL*
Address	*NULL*
Creation Date	*NULL*