TSPLOSTProjects

Project ID	CH- 3
Local ID	CH-102
Project Name Title	Quick Response Projects
Tier	Tier 1
Project Type	Quick Response
Initiatve Type	TSPLOST
City	Chattahoochee Hills
Current Stage	Completed
Project Description	Location #1 û Wilkerson Mill Road: This portion of the project consists of Hot Mix Asphalt (HMA) patching, HMA leveling, HMA topping, striping, raised pavement markers, shoulder building, and grassing on approx. 2.5 miles of Wilkerson Mill Road beginning at Cochran Mill Road and ending at Cascade Palmetto Highway. Location #2 û Atlanta Newnan Road: This portion of the project consists of Full Depth Reclamation of the existing road bed, HMA binder and topping course, shoulder building, grassing, striping and raised pavement markers on 1.5 miles of roadway beginning at Hutcheson Ferry Road and ending at the bridge at the Coweta County line.
Construction Firm Selected	Atlanta Paving
Design Firm Selected	DWS
Estimated Design Completion Date	September, 2018
Estimated Start Date For Project	October, 2018
Estimated Construction Completion Date	December, 2018
Estimated Substantial Completion Date	February, 2019
Link To External Website	
Primary Funding Source	$470,233 TSPLOST & $663,154 Capital Fund
TSPLOST Budget ($)	$1,176,646
TSPLOST Dollars Spent ($)	$1,133,387
TSPLOST Dollars Committed (not spent) ($)	$43,259
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	robbie.rokovitz@chatthillsga.us
Project Year	2018-2019
Last Update	2021-12-13 18:30:01
State	*NULL*
Address	*NULL*
Creation Date	*NULL*