TSPLOSTProjects

Project ID	EP- 9
Local ID	EP-101
Project Name Title	Bonnybrooke Way Resurfacing
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	East Point
Current Stage	Completed
Project Description	Maintenance and Safety Enhancements in City of East Point -Resurfacing. Bonnybrooke Way (see EP - 006)
Construction Firm Selected	Mullin's Brothers Paving
Design Firm Selected	Griffin & Davis Consulting
Estimated Design Completion Date	January, 2020
Estimated Start Date For Project	April, 2020
Estimated Construction Completion Date	November, 2020
Estimated Substantial Completion Date	November, 2020
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$103,000
TSPLOST Dollars Spent ($)	$10,300
TSPLOST Dollars Committed (not spent) ($)	$92,700
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	guest
Project Year	2020
Last Update	2021-08-17 20:28:26
State	*NULL*
Address	*NULL*
Creation Date	*NULL*