TSPLOSTProjects

Project ID	EP- 13
Local ID	EP-181
Project Name Title	Ale Circle Realignment
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST
City	East Point
Current Stage	Construction
Project Description	This is a combined projects: EP-181, EP-182 and EP-326 EP-181 $200,000 EP- 182 $550,000 EP-326 $1,100,000 Total project cost $1,850,000
Construction Firm Selected	Construction 57
Design Firm Selected	Lowe Engineers
Estimated Design Completion Date	June, 2021
Estimated Start Date For Project	August, 2021
Estimated Construction Completion Date	January, 2025
Estimated Substantial Completion Date	December, 2024
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,000,000
TSPLOST Dollars Spent ($)	$200,000
TSPLOST Dollars Committed (not spent) ($)	$1,800,000
Cost Status	Red
Schedule Status	Yellow
Status	Active
Editor	chall@eastpointcity.org
Project Year	2019
Last Update	2024-11-07 14:48:16
State	*NULL*
Address	*NULL*
Creation Date	*NULL*