TSPLOSTProjects

Project ID	FA- 5
Local ID	18-002
Project Name Title	Oakley Industrial Boulevard Full-Depth Reclamation (FDR) Project
Tier	Tier 1
Project Type	Roadway Projects
Initiatve Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	Full-Depth Reclamation of Oakley Industrial Boulevard, from Bohannon Road to just west of SR 74/ Senoia Road. The project also included asphalt paving, the installation of thermoplastic striping and raised pavement markers (RPMs), and manhole and water valve adjustments. The approved T-SPLOST Project List allocates $897,309 of Roadway Projects funding to the Full-Depth Reclamation of Oakley Industrial Boulevard (OIB). Since we only did approximately half of the entire project, only $448,654.50 of TSPLOST Funds were allocated to the project..
Construction Firm Selected	C.W.Matthews Contracting Co., Inc.
Design Firm Selected	Moreland Altobelli Associates, LLC
Estimated Design Completion Date	May, 2018
Estimated Start Date For Project	July, 2018
Estimated Construction Completion Date	February, 2019
Estimated Substantial Completion Date	January, 2019
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$629,879
TSPLOST Dollars Spent ($)	$411,049
TSPLOST Dollars Committed (not spent) ($)	$218,830
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2018
Last Update	2021-09-08 19:22:03
State	*NULL*
Address	*NULL*
Creation Date	*NULL*