TSPLOSTProjects

Project ID	FA- 8
Local ID	18-006
Project Name Title	Roadway Improvements on Various City Roads Project
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	Fairburn
Current Stage	Completed
Project Description	City-Wide Resurfacing. The project includes milling, temporary traffic control, asphalt paving, thermoplastic striping, manhole adjustments and associated tasks. City-Wide Resurfacing. This yearÆs project we again focused our resurfacing efforts on the heart of the City (downtown) in preparation for the implementation of Downtown LCI Project and extend future efforts to its extremities. In addition to areas in close proximity to downtown, this yearÆs project list also contains other priorities and cooperative efforts identified by Staff. The Invitation for Bid (IFB#18-006, Roadway Improvements on Various City Roads) was advertised on May 16th. The bid opening was bid opening date was June 15th, 2018 at 3:00 pm at which time the four (4) bids were opened and read aloud. After completion of the bid evaluation, it was determined that Baldwin Paving Company, Inc. was the lowest responsive and responsible bidder with a bid price of $2,289,810.12.
Construction Firm Selected	Baving Paving, Inc.
Design Firm Selected	In-House
Estimated Design Completion Date	July, 2018
Estimated Start Date For Project	October, 2018
Estimated Construction Completion Date	October, 2019
Estimated Substantial Completion Date	April, 2019
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,165,861
TSPLOST Dollars Spent ($)	$1,717,810
TSPLOST Dollars Committed (not spent) ($)	$448,051
Cost Status	Green
Schedule Status	Yellow
Status	Active
Editor	lthompson@fairburn.com
Project Year	2018
Last Update	2020-12-17 13:26:23
State	*NULL*
Address	*NULL*
Creation Date	*NULL*